



# गेल (इंडिया) लिमिटेड

(भारत सरकार का उपक्रम – महारत्न कंपनी)

## GAIL (India) Limited

(A Government of India Undertaking - A Maharatna Company)

गेल भवन  
16 भीकाएजी कामा प्लेस  
नई दिल्ली-110066, इंडिया

GAIL BHAWAN  
16 BHIKAJI CAMA PLACE  
NEW DELHI 110066, INDIA

फोन/PHONE: +91 11 2618 2955  
फैक्स/FAX: +91 11 2618 2955  
info@gail.co.in

ND/GAIL/SECTT/2024

27.09.2024

- |  |  |
|--|--|
| 1. Listing Compliance<br>National Stock Exchange of India Limited<br>Exchange Plaza, 5th Floor, Plot No. C/1,<br>G Block, Bandra-Kurla Complex,<br>Bandra (East) Mumbai – 400051<br><b>Scrip Code: GAIL-EQ</b> | 2. Listing Compliance<br>BSE Limited<br>1 <sup>st</sup> Floor, Phiroze Jeejeebhoy Towers<br>Dalal Street<br>Mumbai – 400001<br><b>Scrip Code: 532155</b> |
|--|--|

**Sub.: Disclosure of event or information under Regulation 30 of SEBI LODR Regulations, 2015**

Dear Sir/ Madam,

Please find below disclosure pertaining to event or information as stipulated in Regulation 30 of SEBI (LODR) Regulations, 2015:

<b>REVISION IN COMPLETION SCHEDULE FOR MUMBAI-NAGPUR-JHARSUGUDA PIPELINE (MNJPL) PROJECT</b>		
a	Pipeline	MUMBAI-NAGPUR-JHARSUGUDA PIPELINE PROJECT
b	Length of Pipeline	<b>1702 Km</b> <ul style="list-style-type: none"><li>• Mumbai – Nagpur Pipeline (Part-A): 693 Km</li><li>• Nagpur- Jharsuguda Pipeline (Part-B): 692 Km</li><li>• Nagpur- Jabalpur Pipeline (Part-C): 317 Km</li></ul>
c	Revision of Completion Schedule	From 31 <sup>st</sup> October 2024 to 30 <sup>th</sup> June 2025 progressively
d	Investment required	Not Applicable
e	Rationale	<b>Mumbai- Nagpur Pipeline (Part-A):</b> Laying of 95% pipeline is completed. Hindrance free MSRDC Utility Corridor yet to be received for pipeline laying in multiple patches coupled with other technical challenges. The pipeline is likely to be ready for Gas-in by <b>March'25</b> . <b>Nagpur-Jharsuguda Pipeline (Part-B):</b> Laying of 71% pipeline is completed. Forest permission (~10 Km) and Wild life Corridor

	<p>permission (~54 km) in the state of Maharashtra is yet to be received. The pipeline is likely to be ready for Gas-in by <b>June'25</b>.</p> <p><b>Nagpur - Jabalpur Pipeline (Part-C):</b> Laying of 85% pipeline is completed. Delay in acquisition of RoU &amp; permanent Land parcels because of local resistance impacted the project progress. The pipeline is likely to be ready for Gas-in by <b>March'25</b></p>
--	---

It was approved by the Board of Directors of the Company in its meeting held today i.e. 27.09.2024 which commenced at 02:00 p.m. and concluded at 04:20 p.m.

This disclosure is in compliance of SEBI (Listing Obligations and Disclosure Requirements) Regulations, 2015.

Thanking you,  
Yours faithfully,

**(Mahesh Kumar Agarwal)**  
**Company Secretary**